



Module Transportation and Installation

J. Fast (PNNL), T. Kohriki (KEK),
K. Inami, R. Omori and K. Suzuki (Nagoya)

TOPモジュールと構造体



筐体: "Quartz Bar Box (QBB)"





インクロージャ

要求仕様: TOPモジュールの撓みを0.5 mm以下に制御。

(輻射体の強度と検出器性能を保守的に考慮。)

2016.7.22

TOP Construction Review Meeting



Installation schedule

TOP module installation schedule




Month		February			March			April														May														June																	
Date		25	1	10	3	14	29	5	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	14	15
Day of the week		Mon	Mon	Wed	Thu	Mon	Tue	Tue	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Tue	Wed							
M01	M10	Move																																																			
S16	M10																																																				
S15	M03		Move	Install																																																	
S14	M04			Move																																																	
S13	M09				Move																																																
S12	M06				Move																																																
S11	M08					Move																																															
S10	M13					Move																																															
S09	M05						Move																																														
S08	M07					Move																																															
S07	M14						Move																																														
S06	M02						Move																																														
S05	M15																																																				
S04	M12																																																				
S03	M11																																																				
S02	M16																																																				
S01	M17																																																				
XY-stage reconfig. for S09-S12																																																					
XY-stage reconfig. for S05-S08																																																					
XY-stage reconfig. for S01-S04																																																					
XY-stage reconfig. for S13-S16																																																					
Z-beam insertion for S09-S15																																																					
Z-beam insertion for S05-S09																																																					
Z-beam insertion for S01-S04																																																					
Z-beam insertion for S16																																																					
Fwd IDS installation																																																					
Installation iie removal																																																					

- 1st module (M03) was installed on Feb. 10.
- Remaining 15 modules were installed in less than 3 weeks.
 - In Apr. 11-22 and May 9-11.
- 16 modules were joined together on May 12.
- Strong Backs removal was completed May 20.





Module transportation

- From Fuji B4 to Tsukuba B4.
 - Using a transportation pallet, crane and truck (~1.5 km @ ~5 km/h).
 - Gently done for all modules.



Temp. (T), Humidity (H) and Acceleration (G) in the M01 transportation.



Installation jigs and set-up






Positioning bushings
(accuracy: $\sim \pm 0.25$ mm)




Challenges in the installation




- Managing the guide pipe elasticity.



- Tight clearance






Need tilting to avoid the interference.





Module installation (1)

- Feb. 10, 2016: 1st module installation (M03).



Module installation (2)

- May 11, 2016: last module installation (M10).






2016.7.22

TOP Construction Review Meeting

Module joining and SB removal




- May 20, 2016: SB removal completed.

z-beam (Al, 3 mm^t x 2650 mm)



Module deflection monitors (1)

- Strain gauge (Omori, Inami)




アルミ棒
表裏にゲージが貼ってある

TOPカウンター

本体回路

Module deflection monitors (2)


- Fixed pipe gauges (Kohriki, Inami)




Used gauges

"fLever" "Fwd" "Mid" "Bwd" "bLever"


ϕ / z	Fwd ECL flange	60 mm	1450 mm	2340 mm	Bwd ECL flange
90°	lever	dial	digital	dial	lever
180°	---	dial	dial	dial	---
270°	---	dial	digital	dial	---



90°



180°




270°



Module deflection monitors (3)

- Portable pipe gauge (Suzuki)




“Fwd”



2016.7.22

“Mid”




TOP Construction Review Meeting

“Joint”




“Bwd”



Bench test for the lower slots (1)

- Compared the measurements of the PPG with that of the height gauge (HG).
 - To see if the PPG works in the expected sag

x	Load	Support
0	Self-load	None (Sit on the granite table.)
1	Self-load	Two-end supports
2	x=1 + 33.4 kg	Two-end supports
3	x=2 + 31.2 kg	Two-end supports
4	x=3 + 35.5 kg	Two-end supports







SR and IP seem to agree within 0.02 mm.

➤ Would be the meas. error of ± 0.01 mm.

Bench test for the lower slots (2)

- PPG vs HG: integral measurements




Bench test for the lower slots (3)

- PPG vs HG: differential measurements


x	Differential
2.1	= 2 - 1
3.1	= 3 - 2
4.1	= 4 - 3

0429: Levelled shape (w= 33.4 kg)



Due to the "weird meas."


0419: Levelled shape (w= 31.2 kg)



2016.7.22



TOP Construction Review Meeting

0429: Levelled shape (w= 35.5 kg)




Bench test for the lower slots (4)

- Agreement between PPG and HG.



- They seem to agree within ± 0.02 mm.
- $\Delta\text{SMTIPx}'' = -0.06 \pm 0.01 \neq 0$ on the integral meas. of z2565.
 - ✓ Some shift would've happened on the dial gauge when transferring from "no supports" to "two-end supports".
 - ✓ Otherwise, consistent with IPx'' within 0.01 mm.
 - ✓ May have small sag-dependence due to the misaligned dial gauge.





d $d' = d/\cos\theta$

Bench test for the upper slots (1)

- Repeated flipping the module upside down.

x	Load	Support
0	Self-load	None (Sit on the granite table.)
0.5	Self-load	Bessel-point supports
1	Self-load	Two-end supports
2	x=1 + 33.4 kg	Two-end supports
3	x=2 + 31.2 kg	Two-end supports
4	x=3 + 35.5 kg	Two-end supports
5	x=2 + 31.2 kg	Two-end supports
6	x=1 + 33.4 kg	Two-end supports
7	Self-load	Two-end supports




SR and IP seem to agree within

- +0.04/-0.01 mm for the two-end supports,
- -0.02 mm for the Bessel-point supports.

Bench test for the upper slots (2)




- Agreement between PPG and HG.






- They seem to agree within +0.08/-0.03 mm.
 - For both z1325 and z2565.
 - Worse than the lower-slot config.
- Some correlation may exist.
 - PPG may overestimate the sag in the upper-slot config.

“Lower” vs “upper” configs. (1)

- Effect of the configuration difference.
 - Relative shapes to the x=0 measurements.
 - HG: Effect of the enclosure weight even with the SBExt?
 - SMT: SMT attitude was not preserved between the configurations.






– Relative height differences: $\Delta = \text{“Upper”} - \text{“Lower”}$







“Lower” vs “upper” configs. (2)

- Effect of the configuration difference. (cont'd)
 - ΔSagL : Measurements in the two configurations agree within
 - -0.04 mm in SR0.5L”,
 - +0.04/-0.03 mm in IP0.5L”,
 - +0.07 mm in SMT0.5L”.
 - ΔSagS : The agreements get slightly better when focusing on the inner panel region.
 - Since the “lowering” enclosure part is not included in the tilt-correction.




“Lower” vs “upper” configs. (3)

- Agreement among the SR, IP, SMT sag measurements.
 - “lower”: The meas. agree well.
 - Δ SMTIP0.5" in SagL: +0.01 mm @z1325, -0.02 mm @z2565.
 - Δ SMTIP0.5" in SagS: +0.02 mm@z1325.
 - “upper”: The agreement gets worse.
 - Δ SMTIP0.5" in SagL: +0.07 mm @z1325, +0.01 mm @z2565.
 - Δ SMTIP0.5" in SagS: +0.07 mm@z1325.




Variation of the gage readings


- Rotating a module with PPG.




VARIATION OF GAGE READINGS AND SAG



Relative gage variations





Relative sag variations



Deflection during the installation (2)






- Summary of S06-S01, S16 (preliminary)

Act. #	Action
1	Before the slider approach.
2	Sliders joined.
3	Lifted up.
4	Set the weights.
5	Rotated to the top position.
6	Removed OP spacers.
7	Rotated to the slot position.
8	Moved to a lower position.
9	Slid in the barrel.
10	Tightened the shoulder bolts.
11	Tightened the flange bolts.
12	Removed the weights.
13	Removed the slider bolts.
14	Removed the upper L-fixtures.
15	Removed the lower L-fixtures.



Module joining

- Module position variation in S06
 - PPG meas. at the S05 side of M02 (S06).
 - Variations can be seen in #1, #2 and #4.
 - Due to the proximity to the PPG.
 - PPG was touched accidentally in #2 and #8.
 - Due to the interference with the bolt-tightening work and the access check to the Strong Back bolts.
 - The variations were typically < 0.05 mm.
 - 0.07 mm at largest (or 0.12 mm including the questionable meas. of #2).



Summary

- Installation has been completed without a significant incident.
 - No significant problem has been reported so far.
 - Based on the sag meas. and post-installation data taking.
- Results of the deflection meas. will be finalized combining the other measurements.
 - To be documented in the Belle II Note.

